

PROJECT SNAPSHOT — CP-ATELIER TOWER

33

TOTAL TASKS

Across all areas

9

COMPLETED

27.3% done

24

PENDING

Scheduled ahead

0

OVERDUE

All on schedule

Overall completion: 27.3%

9 of 33 tasks done

COMPLETION BY AREA

Column and Slab work		17% (3/18)
Basement Raft work		40% (6/15)

Area	Total Tasks	Completed	Remaining	% Done
Column and Slab work	18	3	15	17%
Basement Raft work	15	6	9	40%

SUB-AREA / POUR-WISE STATUS

Green = 100% complete · Teal = in progress · Gray = not started · Purple = on hold (sub-area paused). Tile shows tasks done / total.

Column and Slab work — 17% (3/18)

Pour - 1

33%

1/3

Pour - 2

33%

1/3

Pour - 3

33%

1/3

Pour - 4

0%

0/3

Pour - 5

0%

0/3

Pour - 6

0%

0/3

Basement Raft work — 40% (6/15)

Pour - 1

100%

1/1

Pour - 1 A

0%

0/1

Pour - 2

100%

1/1

Pour - 2 A

0%

0/1

Pour - 3

100%

1/1

Pour - 4

100%

1/1

Pour - 4 A

0%

0/1

Pour - 5

100%

1/1

Pour - 5 A

0%

0/1

Pour - 6

100%

1/1

Pour - 7

0%

0/1

Pour - 7 A

0%

0/1

Pour - 8

0%

0/1

Pour - 9

0%

0/1

Pour - 10

0%

0/1

SCHEDULED TASK LIST — 24 ACTIVE TASKS (0 overdue, 24 upcoming)

Active (non-held) incomplete tasks, sorted by due date. On-hold tasks are excluded and summarised above.

Task Name	Area	Sub-Area	Due Date	Status
Raft	Basement Raft work	Pour - 2 A	2026-06-11	5d
Raft	Basement Raft work	Pour - 7	2026-06-12	6d
Raft	Basement Raft work	Pour - 4 A	2026-06-14	8d
Raft	Basement Raft work	Pour - 5 A	2026-06-18	12d
Skin wall B2 Level	Column and Slab work	Pour - 1	2026-06-21	15d
Raft	Basement Raft work	Pour - 7 A	2026-06-22	16d
Slab Shuttering B2 Level	Column and Slab work	Pour - 1	2026-07-03	27d
Skin wall B2 Level	Column and Slab work	Pour - 3	2026-07-05	29d
Raft	Basement Raft work	Pour - 8	2026-07-08	32d
Slab Shuttering B2 Level	Column and Slab work	Pour - 2	2026-07-10	34d
Column & Shear Wall Reinforcment At B2 Level	Column and Slab work	Pour - 4	2026-07-12	36d
Skin wall B2 Level	Column and Slab work	Pour - 4	2026-07-12	36d
Raft	Basement Raft work	Pour - 10	2026-07-15	39d
Raft	Basement Raft work	Pour - 9	2026-07-17	41d
Slab Shuttering B2 Level	Column and Slab work	Pour - 3	2026-07-17	41d
Column & Shear Wall Reinforcment At B2 Level	Column and Slab work	Pour - 5	2026-07-19	43d
Skin wall B2 Level	Column and Slab work	Pour - 5	2026-07-19	43d
Raft	Basement Raft work	Pour - 1 A	2026-07-20	44d
Slab Shuttering B2 Level	Column and Slab work	Pour - 4	2026-07-24	48d
Column & Shear Wall Reinforcment At B2 Level	Column and Slab work	Pour - 6	2026-07-26	50d
Skin wall B2 Level	Column and Slab work	Pour - 6	2026-07-26	50d
Skin wall B2 Level	Column and Slab work	Pour - 2	2026-07-28	52d
Slab Shuttering B2 Level	Column and Slab work	Pour - 5	2026-07-31	55d
Slab Shuttering B2 Level	Column and Slab work	Pour - 6	2026-08-07	62d

KEY OBSERVATIONS & OUTLOOK

- 01

Zero Overdue Tasks — On Schedule

All active pending tasks carry future due dates as of 2026-06-06.
- 02

Lead Area: Basement Raft work — 40% (6/15)

Basement Raft work is the most advanced front. Sustain its pace while recovering the trailing areas: Column and Slab work at 17%; Basement Raft work at 40%.
- 03

2 Task(s) Due Within 7 Days

Near-term deadlines need crew and material confirmation now: Pour - 2 A·Basement (11-Jun), Pour - 7·Basement (12-Jun).

Report auto-generated from live ASAP PostgREST data · Homeland Group · 2026-06-06 · CP - ATELIER tower within the Homeland Global Park project.