

HOMELAND GLOBAL PARK

PROJECT SNAPSHOT — D-WALL WORK (DIAPHRAGM WALL)

128 TOTAL PANELS Types A–D	83 COMPLETED 64.8% done	45 PENDING Remaining panels	0 OVERDUE All on schedule
----------------------------------	-------------------------------	-----------------------------------	---------------------------------

This report covers the diaphragm-wall (D-Wall) scope of Homeland Global Park — 128 panels across four panel types (A, B, C, D). As of 2026-06-18, **83 panels (64.8%) are complete** with **no panels overdue**. Casting began 2026-05-07; the most recent panel was completed 2026-06-16. 77 panels were completed in the last 30 days.

COMPLETION BY PANEL TYPE

Type A		89% (39/44)
Type B		100% (24/24)
Type C		0% (0/40)
Type D		100% (20/20)

Panel Type	Total	Completed	Remaining	% Done
Type A	44	39	5	89%
Type B	24	24	0	100%
Type C	40	0	40	0%
Type D	20	20	0	100%
TOTAL	128	83	45	65%

PANEL STATUS REGISTER — BY TYPE & PANEL NO.

All panels listed serially by panel number within each type. Status: Completed (green) · Pending (amber/red by urgency) · Not scheduled (no target date). Date column shows completion date for done panels, or target due date for pending ones.

Type A — 39/44 complete (89%)

Sr.	Panel No.	Status	Completed / Due
1	Panel No -1	Completed	2026-06-06
2	Panel No -2	Completed	2026-06-06
3	Panel No -3	Completed	2026-05-22
4	Panel No -4	Completed	2026-05-21
5	Panel No -5	Completed	2026-05-21
6	Panel No -6	Completed	2026-05-21
7	Panel No -7	Completed	2026-05-21
8	Panel No -8	Completed	2026-05-13
9	Panel No -9	Completed	2026-05-22
10	Panel No -10	Completed	2026-05-13
11	Panel No -11	Completed	2026-05-13
12	Panel No -12	Completed	2026-05-13
13	Panel No -13	Completed	2026-06-13
14	Panel No -14	Completed	2026-05-21
15	Panel No -15	Completed	2026-05-21
16	Panel No -16	Completed	2026-05-21
17	Panel No -17	Completed	2026-05-21
18	Panel No -18	Completed	2026-05-21
19	Panel No -19	Completed	2026-05-21
20	Panel No -20	Completed	2026-05-21
21	Panel No -21	Completed	2026-05-21
22	Panel No -22	Completed	2026-05-21
23	Panel No -23	Completed	2026-05-22
24	Panel No -24	Completed	2026-05-22
25	Panel No -25	Completed	2026-05-22
26	Panel No -26	Completed	2026-05-22
27	Panel No -27	Completed	2026-05-22
28	Panel No -28	Completed	2026-05-22
29	Panel No -29	Completed	2026-05-22
30	Panel No -30	Completed	2026-05-22
31	Panel No -31	Completed	2026-05-22
32	Panel No -32	Completed	2026-05-22
33	Panel No -33	Completed	2026-05-22
34	Panel No -34	Completed	2026-05-22
35	Panel No -35	Completed	2026-05-22
36	Panel No -36	Completed	2026-05-22
37	Panel No -37	Completed	2026-05-22
38	Panel No -38	Completed	2026-05-22

Sr.	Panel No.	Status	Completed / Due
39	Panel No -39	Completed	2026-05-22
40	Panel No -40	Not scheduled	—
41	Panel No -41	Not scheduled	—
42	Panel No -42	Not scheduled	—
43	Panel No -43	Not scheduled	—
44	Panel No -44	Not scheduled	—

Type B — 24/24 complete (100%)

Sr.	Panel No.	Status	Completed / Due
1	Panel No -1	Completed	2026-06-12
2	Panel No -2	Completed	2026-06-06
3	Panel No -3	Completed	2026-06-05
4	Panel No -4	Completed	2026-05-30
5	Panel No -5	Completed	2026-05-27
6	Panel No -6	Completed	2026-05-27
7	Panel No -7	Completed	2026-05-21
8	Panel No -8	Completed	2026-05-29
9	Panel No -9	Completed	2026-05-24
10	Panel No -10	Completed	2026-05-21
11	Panel No -11	Completed	2026-05-22
12	Panel No -12	Completed	2026-05-22
13	Panel No -13	Completed	2026-05-22
14	Panel No -14	Completed	2026-05-21
15	Panel No -15	Completed	—
16	Panel No -16	Completed	2026-05-25
17	Panel No -17	Completed	2026-05-29
18	Panel No -18	Completed	2026-05-24
19	Panel No -19	Completed	2026-05-23
20	Panel No -20	Completed	2026-06-02
21	Panel No -21	Completed	2026-06-05
22	Panel No -22	Completed	2026-06-11
23	Panel No -23	Completed	2026-06-15
24	Panel No -24	Completed	2026-06-15

Type C — 0/40 complete (0%)

Sr.	Panel No.	Status	Completed / Due
1	Panel No -1	Pending	due 2026-08-16
2	Panel No -2	Pending	due 2026-08-12
3	Panel No -3	Pending	due 2026-08-08
4	Panel No -4	Pending	due 2026-08-04
5	Panel No -5	Pending	due 2026-08-14
6	Panel No -6	Pending	due 2026-08-10
7	Panel No -7	Pending	due 2026-08-06

Sr.	Panel No.	Status	Completed / Due
8	Panel No -8	Pending	due 2026-07-31
9	Panel No -9	Pending	due 2026-07-23
10	Panel No -10	Pending	due 2026-07-19
11	Panel No -11	Pending	due 2026-07-27
12	Panel No -12	Pending	due 2026-08-02
13	Panel No -13	Pending	due 2026-07-29
14	Panel No -14	Pending	due 2026-07-25
15	Panel No -15	Pending	due 2026-07-21
16	Panel No -16	Pending	due 2026-07-15
17	Panel No -17	Pending	due 2026-07-11
18	Panel No -18	Pending	due 2026-07-03
19	Panel No -19	Pending	due 2026-07-07
20	Panel No -20	Pending	due 2026-06-29
21	Panel No -21	Pending	due 2026-07-05
22	Panel No -22	Pending	due 2026-07-01
23	Panel No -23	Pending	due 2026-07-09
24	Panel No -24	Pending	due 2026-07-13
25	Panel No -25	Pending	due 2026-07-17
26	Panel No -26	Not scheduled	—
27	Panel No -27	Not scheduled	—
28	Panel No -28	Not scheduled	—
29	Panel No -29	Not scheduled	—
30	Panel No -30	Not scheduled	—
31	Panel No -31	Not scheduled	—
32	Panel No -32	Not scheduled	—
33	Panel No -33	Not scheduled	—
34	Panel No -34	Not scheduled	—
35	Panel No -35	Not scheduled	—
36	Panel No -36	Not scheduled	—
37	Panel No -38	Not scheduled	—
38	Panel No -37	Not scheduled	—
39	L2	Not scheduled	—
40	Panel No -39	Not scheduled	—

Type D — 20/20 complete (100%)

Sr.	Panel No.	Status	Completed / Due
1	Panel No -1	Completed	2026-06-03
2	Panel No -2	Completed	2026-05-21
3	Panel No -3	Completed	2026-05-22
4	Panel No -4	Completed	2026-05-22
5	Panel No -5	Completed	2026-05-22
6	Panel No -6	Completed	2026-05-22
7	Panel No -7	Completed	2026-05-22

Sr.	Panel No.	Status	Completed / Due
8	Panel No -8	Completed	2026-05-22
9	Panel No -9	Completed	2026-05-22
10	Panel No -10	Completed	2026-05-22
11	Panel No -11	Completed	2026-05-22
12	Panel No -12	Completed	2026-05-22
13	Panel No -13	Completed	2026-05-22
14	Panel No -14	Completed	2026-05-22
15	Panel No -15	Completed	2026-05-22
16	Panel No. 16	Completed	2026-05-07
17	Panel No. 17	Completed	2026-06-02
18	Panel No. 18	Completed	2026-06-16
19	Panel No. 19	Completed	2026-06-12
20	L-1	Completed	2026-06-10

KEY OBSERVATIONS & RECOMMENDATIONS

1

Type C is the critical path — start casting to protect the schedule

All 40 Type-C panels remain incomplete (0% done) and are the bulk of the 45 pending panels. 25 are scheduled between 2026-06-29 and 2026-08-16, the first due in 11 days. Type C now governs overall D-Wall completion and should be prioritised.

2

Types B and D complete; Type A nearly done

Type B and Type D are 100% cast. Type A is at 89% with only 5 panels left (Panel No. 40–44), currently undated — closing these out is a quick win.

3

No overdue panels — schedule under control

Every dated pending panel falls on or after today; zero overdue. Sustaining ~77 panels/month clears the dated backlog within the current window (through 2026-08-16).

4

Schedule the undated panels to firm up the forecast

20 pending panels have no target date. Assigning dates enables a reliable completion forecast.