

HOMELAND GLOBAL PARK

PROJECT SNAPSHOT — HGP TOWER

221

TOTAL TASKS

Across all areas

121

COMPLETED

54.8% done

43

PENDING

Scheduled ahead

17

OVERDUE

Past due date

Overall completion: 54.8%

121 of 221 tasks done

40 task(s) ON HOLD — paused sub-areas: D -Wall Work (40)

COMPLETION BY AREA

D -Wall Work

61% (75/122)

HGP - Sales Office

63% (40/63)

Basement

0% (0/27)

Excavation

86% (6/7)

PCC

0% (0/2)

Area	Total Tasks	Completed	Remaining	% Done
D -Wall Work	122	75	47	61%
HGP - Sales Office	63	40	23	63%
Basement	27	0	27	0%
Excavation	7	6	1	86%
PCC	2	0	2	0%

SUB-AREA / POUR-WISE STATUS

Green = 100% complete · Teal = in progress · Gray = not started · Purple = on hold (sub-area paused). Tile shows tasks done / total.

D -Wall Work — 61% (75/122)

Type - A

100%

39/39

Type - B

79%

19/24

Type - C

0%

0/40 · HOLD

Type - D

89%

17/19

HGP - Sales Office — 63% (40/63)

Footing

100%

12/12

Interior / Design Work

0%

0/13

Pedestal

72%

23/32

Plinth Beam

83%

5/6

Basement — 0% (0/27)

Pour - 1

0%

0/3

Pour - 2

0%

0/3

Pour - 3

0%

0/3

Pour - 4

0%

0/3

Pour - 5

0%

0/3

Pour - 6

0%

0/3

Pour - 7

0%

0/3

Pour - 8

0%

0/3

Pour - 9

0%

0/3

Excavation — 86% (6/7)

Pour - 1 100% 3/3	Pour - 2 75% 3/4
---	--

PCC — 0% (0/2)

Pour - 1 0% 0/1	Pour - 2 0% 0/1
---	---

SCHEDULED TASK LIST — 60 ACTIVE TASKS (17 overdue, 43 upcoming)

Active (non-held) incomplete tasks, sorted by due date. On-hold tasks are excluded and summarised above.

Task Name	Area	Sub-Area	Due Date	Status
Panel No -2	D -Wall Work	Type - B	2026-05-24	13d overdue
Panel No -24	D -Wall Work	Type - B	2026-05-27	10d overdue
Panel No -1	D -Wall Work	Type - B	2026-05-28	9d overdue
(A-D/8-12)	HGP - Sales Office	Plinth Beam	2026-05-28	9d overdue
Panel No -22	D -Wall Work	Type - B	2026-05-28	9d overdue
A-10	HGP - Sales Office	Pedestal	2026-05-29	8d overdue
A-11	HGP - Sales Office	Pedestal	2026-05-29	8d overdue
Panel No -23	D -Wall Work	Type - B	2026-05-29	8d overdue
Total - 322	PCC	Pour - 1	2026-05-30	7d overdue
Total - 322	PCC	Pour - 2	2026-05-30	7d overdue
B-10	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
B-11	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
C-10	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
C-11	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
D-10	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
D-9	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
D-11	HGP - Sales Office	Pedestal	2026-05-30	7d overdue
Panel No. 18	D -Wall Work	Type - D	2026-06-07	1d
Panel No. 19	D -Wall Work	Type - D	2026-06-08	2d
Erection of Truss	HGP - Sales Office	Interior / Design Work	2026-06-20	14d
Structure Fabrication & Supply	HGP - Sales Office	Interior / Design Work	2026-06-25	19d
Erection of Structure	HGP - Sales Office	Interior / Design Work	2026-06-25	19d
Casting of Deck Slab	HGP - Sales Office	Interior / Design Work	2026-06-25	19d
Erection of Panel	HGP - Sales Office	Interior / Design Work	2026-06-28	22d
Ceiling	HGP - Sales Office	Interior / Design Work	2026-06-29	23d
Plumbing	HGP - Sales Office	Interior / Design Work	2026-06-29	23d

SCHEDULED TASK LIST — CONTINUED

Task Name	Area	Sub-Area	Due Date	Status
Electrical	HGP - Sales Office	Interior / Design Work	2026-06-29	23d
Gypsum Cladding	HGP - Sales Office	Interior / Design Work	2026-07-07	31d
Flooring	HGP - Sales Office	Interior / Design Work	2026-07-10	34d
Fixtures fixing	HGP - Sales Office	Interior / Design Work	2026-07-10	34d
Facade Work (Glass)	HGP - Sales Office	Interior / Design Work	2026-07-12	36d
Doors & Windows	HGP - Sales Office	Interior / Design Work	2026-07-13	37d
Raft	Basement	Pour - 6	—	—
Raft	Basement	Pour - 8	—	—
Raft	Basement	Pour - 1	—	—
Raft	Basement	Pour - 9	—	—
Raft	Basement	Pour - 2	—	—
Raft	Basement	Pour - 7	—	—
Raft	Basement	Pour - 4	—	—
Raft	Basement	Pour - 3	—	—
Raft	Basement	Pour - 5	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 9	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 6	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 7	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 5	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 8	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 4	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 1	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 2	—	—
Column & Shear Wall Reinforcment At B2 Level	Basement	Pour - 3	—	—
Slab Shuttering B2 Level	Basement	Pour - 2	—	—
Slab Shuttering B2 Level	Basement	Pour - 1	—	—

SCHEDULED TASK LIST — CONTINUED

Task Name	Area	Sub-Area	Due Date	Status
2300 cum (Tower area)	Excavation	Pour - 2	—	—
Slab Shuttering B2 Level	Basement	Pour - 5	—	—
Slab Shuttering B2 Level	Basement	Pour - 4	—	—
Slab Shuttering B2 Level	Basement	Pour - 6	—	—
Slab Shuttering B2 Level	Basement	Pour - 3	—	—
Slab Shuttering B2 Level	Basement	Pour - 8	—	—
Slab Shuttering B2 Level	Basement	Pour - 9	—	—
Slab Shuttering B2 Level	Basement	Pour - 7	—	—

KEY OBSERVATIONS & OUTLOOK

- 01

17 Overdue Tasks — Recovery Needed

17 active tasks are past their due date — concentrated in HGP - Sales Office (10), D -Wall Work (5), PCC (2). These should be re-baselined and resequenced before the slip widens further.
- 02

40 Tasks On Hold — Awaiting Go-Ahead

40 tasks sit in paused sub-areas (D -Wall Work (40)). A go/no-go decision is needed to release this work; it is the largest single block on overall completion.
- 03

Lead Area: Excavation — 86% (6/7)

Excavation is the most advanced front. Sustain its pace while recovering the trailing areas: Basement at 0%; PCC at 0%.
- 04

2 Task(s) Due Within 7 Days

Near-term deadlines need crew and material confirmation now: Type - D·D (07-Jun), Type - D·D (08-Jun).

Report auto-generated from live ASAP PostgREST data · Homeland Group · 2026-06-06 · HOMELAND GLOBAL PARK tower within the Homeland Global Park project.