

HOMELAND GLOBAL PARK

PROJECT SNAPSHOT — HGP TOWER

266 TOTAL TASKS 6 areas	141 COMPLETED 53.0% done	123 PENDING Scheduled ahead	2 OVERDUE Past due
-------------------------------	--------------------------------	-----------------------------------	--------------------------

This management review covers the HGP tower of Homeland Global Park — 266 tasks across 6 work areas (Excavation, Anchor, PCC, Sales Office, Basement Raft Work and D-Wall Work). As of 2026-06-18, **141 tasks (53.0%) are complete**, 123 are pending and **2 are overdue**. Execution accelerated sharply over the past month — 131 tasks were completed in the last 30 days (activity from 2026-05-07 to 2026-06-16).

COMPLETION BY AREA

D -Wall Work		65% (83/128)
HGP - Sales Office		79% (50/63)
Anchor		0% (0/48)
Basement Raft Work		0% (0/9)
PCC		33% (3/9)
Excavation		56% (5/9)

Area	Total	Completed	Remaining	% Done
D -Wall Work	128	83	45	65%
HGP - Sales Office	63	50	13	79%
Anchor	48	0	48	0%
Basement Raft Work	9	0	9	0%
PCC	9	3	6	33%
Excavation	9	5	4	56%
HGP TOWER — TOTAL	266	141	125	53%

SCHEDULE STATUS

2 overdue task(s) — require immediate attention:

Area	Sub-Area	Task	Due	In
PCC	Tower Pour - 1	Total - 1023 Sqm	2026-06-13	5d late
Excavation	Non Tower Pour - 3	Area - 960 SQM	2026-06-15	3d late

Next 12 upcoming deadlines (of 102 dated pending tasks; 21 tasks undated):

Area	Sub-Area	Task	Due	In
Excavation	Non Tower Pour - 4	Area - 516 SQM	2026-06-18	0d
PCC	Tower Pour - 3	Total - 929 Sqm	2026-06-20	2d
Excavation	Non Tower Pour - 5	Area - 432 SQM	2026-06-20	2d
HGP - Sales Office	Interior / Design Work	Erection of Truss	2026-06-20	2d
Excavation	Non Tower Pour - 6	Area - 356 SQM	2026-06-22	4d
PCC	Non Tower Pour - 3	Total - 960 Sqm	2026-06-24	6d

Area	Sub-Area	Task	Due	In
PCC	Non Tower Pour - 4	Total - 516 Sqm	2026-06-25	7d
HGP - Sales Office	Interior / Design Work	Structure Fabrication & Supply	2026-06-25	7d
HGP - Sales Office	Interior / Design Work	Erection of Structure	2026-06-25	7d
HGP - Sales Office	Interior / Design Work	Casting of Deck Slab	2026-06-25	7d
PCC	Non Tower Pour - 5	Total - 432 Sqm	2026-06-28	10d
HGP - Sales Office	Interior / Design Work	Erection of Panel	2026-06-28	10d

AREA TASK REGISTERS — SERIAL BY SUB-AREA & TASK

Every task listed serially within each area, grouped by sub-area. Status: Completed (green) · Pending (amber/red by urgency) · Overdue (red) · Not scheduled (no target date).

D -Wall Work — 83/128 complete (65%)

Sr.	Sub-Area	Task	Status	Completed / Due
1	Type - A	Panel No -1	Completed	2026-06-06
2	Type - A	Panel No -2	Completed	2026-06-06
3	Type - A	Panel No -3	Completed	2026-05-22
4	Type - A	Panel No -4	Completed	2026-05-21
5	Type - A	Panel No -5	Completed	2026-05-21
6	Type - A	Panel No -6	Completed	2026-05-21
7	Type - A	Panel No -7	Completed	2026-05-21
8	Type - A	Panel No -8	Completed	2026-05-13
9	Type - A	Panel No -9	Completed	2026-05-22
10	Type - A	Panel No -10	Completed	2026-05-13
11	Type - A	Panel No -11	Completed	2026-05-13
12	Type - A	Panel No -12	Completed	2026-05-13
13	Type - A	Panel No -13	Completed	2026-06-13
14	Type - A	Panel No -14	Completed	2026-05-21
15	Type - A	Panel No -15	Completed	2026-05-21
16	Type - A	Panel No -16	Completed	2026-05-21
17	Type - A	Panel No -17	Completed	2026-05-21
18	Type - A	Panel No -18	Completed	2026-05-21
19	Type - A	Panel No -19	Completed	2026-05-21
20	Type - A	Panel No -20	Completed	2026-05-21
21	Type - A	Panel No -21	Completed	2026-05-21
22	Type - A	Panel No -22	Completed	2026-05-21
23	Type - A	Panel No -23	Completed	2026-05-22
24	Type - A	Panel No -24	Completed	2026-05-22
25	Type - A	Panel No -25	Completed	2026-05-22
26	Type - A	Panel No -26	Completed	2026-05-22
27	Type - A	Panel No -27	Completed	2026-05-22
28	Type - A	Panel No -28	Completed	2026-05-22
29	Type - A	Panel No -29	Completed	2026-05-22
30	Type - A	Panel No -30	Completed	2026-05-22
31	Type - A	Panel No -31	Completed	2026-05-22
32	Type - A	Panel No -32	Completed	2026-05-22
33	Type - A	Panel No -33	Completed	2026-05-22
34	Type - A	Panel No -34	Completed	2026-05-22
35	Type - A	Panel No -35	Completed	2026-05-22
36	Type - A	Panel No -36	Completed	2026-05-22
37	Type - A	Panel No -37	Completed	2026-05-22
38	Type - A	Panel No -38	Completed	2026-05-22
39	Type - A	Panel No -39	Completed	2026-05-22
40	Type - A	Panel No -40	Not scheduled	—
41	Type - A	Panel No -41	Not scheduled	—

Sr.	Sub-Area	Task	Status	Completed / Due
42	Type - A	Panel No -42	Not scheduled	—
43	Type - A	Panel No -43	Not scheduled	—
44	Type - A	Panel No -44	Not scheduled	—
45	Type - B	Panel No -1	Completed	2026-06-12
46	Type - B	Panel No -2	Completed	2026-06-06
47	Type - B	Panel No -3	Completed	2026-06-05
48	Type - B	Panel No -4	Completed	2026-05-30
49	Type - B	Panel No -5	Completed	2026-05-27
50	Type - B	Panel No -6	Completed	2026-05-27
51	Type - B	Panel No -7	Completed	2026-05-21
52	Type - B	Panel No -8	Completed	2026-05-29
53	Type - B	Panel No -9	Completed	2026-05-24
54	Type - B	Panel No -10	Completed	2026-05-21
55	Type - B	Panel No -11	Completed	2026-05-22
56	Type - B	Panel No -12	Completed	2026-05-22
57	Type - B	Panel No -13	Completed	2026-05-22
58	Type - B	Panel No -14	Completed	2026-05-21
59	Type - B	Panel No -15	Completed	—
60	Type - B	Panel No -16	Completed	2026-05-25
61	Type - B	Panel No -17	Completed	2026-05-29
62	Type - B	Panel No -18	Completed	2026-05-24
63	Type - B	Panel No -19	Completed	2026-05-23
64	Type - B	Panel No -20	Completed	2026-06-02
65	Type - B	Panel No -21	Completed	2026-06-05
66	Type - B	Panel No -22	Completed	2026-06-11
67	Type - B	Panel No -23	Completed	2026-06-15
68	Type - B	Panel No -24	Completed	2026-06-15
69	Type - C	Panel No -1	Pending	due 2026-08-16
70	Type - C	Panel No -2	Pending	due 2026-08-12
71	Type - C	Panel No -3	Pending	due 2026-08-08
72	Type - C	Panel No -4	Pending	due 2026-08-04
73	Type - C	Panel No -5	Pending	due 2026-08-14
74	Type - C	Panel No -6	Pending	due 2026-08-10
75	Type - C	Panel No -7	Pending	due 2026-08-06
76	Type - C	Panel No -8	Pending	due 2026-07-31
77	Type - C	Panel No -9	Pending	due 2026-07-23
78	Type - C	Panel No -10	Pending	due 2026-07-19
79	Type - C	Panel No -11	Pending	due 2026-07-27
80	Type - C	Panel No -12	Pending	due 2026-08-02
81	Type - C	Panel No -13	Pending	due 2026-07-29
82	Type - C	Panel No -14	Pending	due 2026-07-25
83	Type - C	Panel No -15	Pending	due 2026-07-21
84	Type - C	Panel No -16	Pending	due 2026-07-15
85	Type - C	Panel No -17	Pending	due 2026-07-11
86	Type - C	Panel No -18	Pending	due 2026-07-03
87	Type - C	Panel No -19	Pending	due 2026-07-07

Sr.	Sub-Area	Task	Status	Completed / Due
88	Type - C	Panel No -20	Pending	due 2026-06-29
89	Type - C	Panel No -21	Pending	due 2026-07-05
90	Type - C	Panel No -22	Pending	due 2026-07-01
91	Type - C	Panel No -23	Pending	due 2026-07-09
92	Type - C	Panel No -24	Pending	due 2026-07-13
93	Type - C	Panel No -25	Pending	due 2026-07-17
94	Type - C	Panel No -26	Not scheduled	—
95	Type - C	Panel No -27	Not scheduled	—
96	Type - C	Panel No -28	Not scheduled	—
97	Type - C	Panel No -29	Not scheduled	—
98	Type - C	Panel No -30	Not scheduled	—
99	Type - C	Panel No -31	Not scheduled	—
100	Type - C	Panel No -32	Not scheduled	—
101	Type - C	Panel No -33	Not scheduled	—
102	Type - C	Panel No -34	Not scheduled	—
103	Type - C	Panel No -35	Not scheduled	—
104	Type - C	Panel No -36	Not scheduled	—
105	Type - C	Panel No -37	Not scheduled	—
106	Type - C	Panel No -38	Not scheduled	—
107	Type - C	L2	Not scheduled	—
108	Type - C	Panel No -39	Not scheduled	—
109	Type - D	Panel No -1	Completed	2026-06-03
110	Type - D	Panel No -2	Completed	2026-05-21
111	Type - D	Panel No -3	Completed	2026-05-22
112	Type - D	Panel No -4	Completed	2026-05-22
113	Type - D	Panel No -5	Completed	2026-05-22
114	Type - D	Panel No -6	Completed	2026-05-22
115	Type - D	Panel No -7	Completed	2026-05-22
116	Type - D	Panel No -8	Completed	2026-05-22
117	Type - D	Panel No -9	Completed	2026-05-22
118	Type - D	Panel No -10	Completed	2026-05-22
119	Type - D	Panel No -11	Completed	2026-05-22
120	Type - D	Panel No -12	Completed	2026-05-22
121	Type - D	Panel No -13	Completed	2026-05-22
122	Type - D	Panel No -14	Completed	2026-05-22
123	Type - D	Panel No -15	Completed	2026-05-22
124	Type - D	Panel No. 16	Completed	2026-05-07
125	Type - D	Panel No. 17	Completed	2026-06-02
126	Type - D	Panel No. 18	Completed	2026-06-16
127	Type - D	Panel No. 19	Completed	2026-06-12
128	Type - D	L-1	Completed	2026-06-10

HGP - Sales Office — 50/63 complete (79%)

Sr.	Sub-Area	Task	Status	Completed / Due
1	Footing	A(1-9)	Completed	2026-05-26

Sr.	Sub-Area	Task	Status	Completed / Due
2	Footing	B(1-9)	Completed	2026-05-26
3	Footing	D(1-9)	Completed	2026-05-26
4	Footing	D10	Completed	2026-05-28
5	Footing	D11	Completed	2026-05-28
6	Footing	D12	Completed	2026-05-28
7	Footing	B10	Completed	2026-06-02
8	Footing	B11	Completed	2026-06-02
9	Footing	B12	Completed	2026-06-02
10	Footing	A10	Completed	2026-06-06
11	Footing	A11	Completed	2026-06-06
12	Footing	A12	Completed	2026-06-06
13	Interior / Design Work	Structure Fabrication & Supply	Pending	due 2026-06-25
14	Interior / Design Work	Erection of Structure	Pending	due 2026-06-25
15	Interior / Design Work	Erection of Truss	Pending	due 2026-06-20
16	Interior / Design Work	Casting of Deck Slab	Pending	due 2026-06-25
17	Interior / Design Work	Erection of Panel	Pending	due 2026-06-28
18	Interior / Design Work	Gypsum Cladding	Pending	due 2026-07-07
19	Interior / Design Work	Facade Work (Glass)	Pending	due 2026-07-12
20	Interior / Design Work	Doors & Windows	Pending	due 2026-07-13
21	Interior / Design Work	Ceiling	Pending	due 2026-06-29
22	Interior / Design Work	Flooring	Pending	due 2026-07-10
23	Interior / Design Work	Plumbing	Pending	due 2026-06-29
24	Interior / Design Work	Electrical	Pending	due 2026-06-29
25	Interior / Design Work	Fixtures fixing	Pending	due 2026-07-10
26	Pedestal	(A-B/1-5)	Completed	2026-05-26
27	Pedestal	(B-D/1-2)	Completed	2026-05-26
28	Pedestal	A-6	Completed	2026-05-27
29	Pedestal	A-7	Completed	2026-05-27
30	Pedestal	A-8	Completed	2026-05-27
31	Pedestal	B-6	Completed	2026-05-27
32	Pedestal	B-7	Completed	2026-05-28
33	Pedestal	B-8	Completed	2026-05-28
34	Pedestal	C3	Completed	2026-05-29
35	Pedestal	C4	Completed	2026-05-29
36	Pedestal	C5	Completed	2026-05-29
37	Pedestal	C6	Completed	2026-05-29
38	Pedestal	D3	Completed	2026-05-29
39	Pedestal	D4	Completed	2026-05-29
40	Pedestal	D5	Completed	2026-05-31
41	Pedestal	D6	Completed	2026-05-29
42	Pedestal	C7	Completed	2026-06-06
43	Pedestal	C8	Completed	2026-06-05
44	Pedestal	D7	Completed	2026-06-05
45	Pedestal	D8	Completed	2026-06-05
46	Pedestal	A-9	Completed	2026-06-05
47	Pedestal	A-10	Completed	2026-06-09

Sr.	Sub-Area	Task	Status	Completed / Due
48	Pedestal	A-11	Completed	2026-06-09
49	Pedestal	B-9	Completed	2026-06-05
50	Pedestal	B-10	Completed	2026-06-09
51	Pedestal	B-11	Completed	2026-06-09
52	Pedestal	C-9	Completed	2026-06-05
53	Pedestal	C-10	Completed	2026-06-09
54	Pedestal	C-11	Completed	2026-06-09
55	Pedestal	D-10	Completed	—
56	Pedestal	D-9	Completed	—
57	Pedestal	D-11	Completed	—
58	Plinth Beam	(A-B/1-3)	Completed	2026-05-26
59	Plinth Beam	(A-B/3-6)	Completed	2026-05-26
60	Plinth Beam	(A-B/6-9)	Completed	2026-05-26
61	Plinth Beam	(B-D/1-2)	Completed	2026-05-26
62	Plinth Beam	(B-D/2-8)	Completed	2026-06-02
63	Plinth Beam	(A-D/8-12)	Completed	2026-06-09

Anchor — 0/48 complete (0%)

Sr.	Sub-Area	Task	Status	Completed / Due
1	Anchoring - 01	Panel no. B1	Pending	due 2026-06-29
2	Anchoring - 01	Panel no. B2	Pending	due 2026-06-29
3	Anchoring - 01	Panel no. B3	Pending	due 2026-06-30
4	Anchoring - 01	Panel no. B4	Pending	due 2026-06-30
5	Anchoring - 01	Panel no. B5	Pending	due 2026-07-01
6	Anchoring - 01	Panel no. B6	Pending	due 2026-07-01
7	Anchoring - 01	Panel no. B7	Pending	due 2026-07-02
8	Anchoring - 01	Panel no. B8	Pending	due 2026-07-02
9	Anchoring - 01	Panel no. B9	Pending	due 2026-07-03
10	Anchoring - 01	Panel no. B10	Pending	due 2026-07-03
11	Anchoring - 01	Panel no. B11	Pending	due 2026-07-04
12	Anchoring - 01	Panel no. B12	Pending	due 2026-07-04
13	Anchoring - 01	Panel no. B13	Pending	due 2026-07-05
14	Anchoring - 01	Panel no. B14	Pending	due 2026-07-05
15	Anchoring - 01	Panel no. B15	Pending	due 2026-07-06
16	Anchoring - 01	Panel no. B16	Pending	due 2026-07-06
17	Anchoring - 01	Panel no. B17	Pending	due 2026-07-07
18	Anchoring - 01	Panel no. B18	Pending	due 2026-07-07
19	Anchoring - 01	Panel no. B19	Pending	due 2026-07-08
20	Anchoring - 01	Panel no. B20	Pending	due 2026-07-08
21	Anchoring - 01	Panel no. B21	Pending	due 2026-07-09
22	Anchoring - 01	Panel no. B22	Pending	due 2026-07-09
23	Anchoring - 01	Panel no. B23	Pending	due 2026-07-10
24	Anchoring - 01	Panel no. B24	Pending	due 2026-07-10
25	Anchoring - 02	Panel no. B1	Pending	due 2026-07-15
26	Anchoring - 02	Panel no. B2	Pending	due 2026-07-15

Sr.	Sub-Area	Task	Status	Completed / Due
27	Anchoring - 02	Panel no. B3	Pending	due 2026-07-16
28	Anchoring - 02	Panel no. B4	Pending	due 2026-07-16
29	Anchoring - 02	Panel no. B5	Pending	due 2026-07-17
30	Anchoring - 02	Panel no. B6	Pending	due 2026-07-17
31	Anchoring - 02	Panel no. B7	Pending	due 2026-07-18
32	Anchoring - 02	Panel no. B8	Pending	due 2026-07-18
33	Anchoring - 02	Panel no. B9	Pending	due 2026-07-19
34	Anchoring - 02	Panel no. B10	Pending	due 2026-07-19
35	Anchoring - 02	Panel no. B11	Pending	due 2026-07-20
36	Anchoring - 02	Panel no. B12	Pending	due 2026-07-20
37	Anchoring - 02	Panel no. B13	Pending	due 2026-07-21
38	Anchoring - 02	Panel no. B14	Pending	due 2026-07-21
39	Anchoring - 02	Panel no. B15	Pending	due 2026-07-22
40	Anchoring - 02	Panel no. B16	Pending	due 2026-07-22
41	Anchoring - 02	Panel no. B17	Pending	due 2026-07-23
42	Anchoring - 02	Panel no. B18	Pending	due 2026-07-23
43	Anchoring - 02	Panel no. B19	Pending	due 2026-07-24
44	Anchoring - 02	Panel no. B20	Pending	due 2026-07-24
45	Anchoring - 02	Panel no. B21	Pending	due 2026-07-25
46	Anchoring - 02	Panel no. B22	Pending	due 2026-07-25
47	Anchoring - 02	Panel no. B23	Pending	due 2026-07-26
48	Anchoring - 02	Panel no. B24	Pending	due 2026-07-26

Basement Raft Work — 0/9 complete (0%)

Sr.	Sub-Area	Task	Status	Completed / Due
1	Non Tower Pour - 1	Raft -1539 SQM	Pending	due 2026-07-02
2	Non Tower Pour - 2	Raft -1474 SQM	Pending	due 2026-07-05
3	Non Tower Pour - 3	Raft - 960 SQM	Pending	due 2026-07-15
4	Non Tower Pour - 4	Raft - 516 SQM	Pending	due 2026-07-17
5	Non Tower Pour - 5	Raft - 432 SQM	Pending	due 2026-07-19
6	Non Tower Pour - 6	Raft - 356 SQM	Pending	due 2026-07-21
7	Tower Pour - 1	Raft - 1023 SQM	Pending	due 2026-08-02
8	Tower Pour - 2	Raft - 884 SQM	Pending	due 2026-08-09
9	Tower Pour - 3	Raft - 929 SQM	Pending	due 2026-08-17

PCC — 3/9 complete (33%)

Sr.	Sub-Area	Task	Status	Completed / Due
1	Non Tower Pour - 1	Total - 1539 Sqm	Completed	2026-06-12
2	Non Tower Pour - 2	Total - 1474 Sqm	Completed	2026-06-15
3	Non Tower Pour - 3	Total - 960 Sqm	Pending	due 2026-06-24
4	Non Tower Pour - 4	Total - 516 Sqm	Pending	due 2026-06-25
5	Non Tower Pour - 5	Total - 432 Sqm	Pending	due 2026-06-28
6	Non Tower Pour - 6	Total - 356 Sqm	Not scheduled	—
7	Tower Pour - 1	Total - 1023 Sqm	Overdue	due 2026-06-13
8	Tower Pour - 2	Total - 884 Sqm	Completed	2026-06-15

Sr.	Sub-Area	Task	Status	Completed / Due
9	Tower Pour - 3	Total - 929 Sqm	Pending	due 2026-06-20

Excavation — 5/9 complete (56%)

Sr.	Sub-Area	Task	Status	Completed / Due
1	Non Tower Pour - 1	Area - 1539 SQM	Completed	2026-06-12
2	Non Tower Pour - 2	Area - 1474 SQM	Completed	2026-06-12
3	Non Tower Pour - 3	Area - 960 SQM	Overdue	due 2026-06-15
4	Non Tower Pour - 4	Area - 516 SQM	Pending	due 2026-06-18
5	Non Tower Pour - 5	Area - 432 SQM	Pending	due 2026-06-20
6	Non Tower Pour - 6	Area - 356 SQM	Pending	due 2026-06-22
7	Tower Pour - 1	Area - 1023 SQM	Completed	2026-06-12
8	Tower Pour - 2	Area - 884 SQM	Completed	—
9	Tower Pour - 3	Area - 929 SQM	Completed	2026-06-13

KEY OBSERVATIONS & RECOMMENDATIONS

- 1 Anchor and Basement Raft are not yet started — largest open fronts**
Anchor (48 tasks) and Basement Raft Work (9 tasks) are both at 0% complete, together accounting for 57 of the 125 open tasks. These are the biggest blocks of un-started work and should be mobilised to keep the tower programme on track.
- 2 Strong delivery momentum across leading areas**
131 tasks were completed in the last 30 days. Sales Office (79%) and D-Wall Work (65%) are the most advanced areas and are progressing well; sustaining this pace is key to absorbing the pending 123 scheduled tasks.
- 3 Two overdue items — close out promptly**
PCC 'Tower Pour - 1' (5 days late) and Excavation 'Non Tower Pour - 3' (3 days late) are the only overdue tasks. Both are isolated pours; clearing them removes all overdue exposure for the tower.
- 4 Imminent pour cluster this week — ensure readiness**
Several PCC and Excavation pours and Sales Office structural tasks fall due within 7 days (the earliest today). Confirm material, formwork and labour readiness to avoid slippage into overdue.
- 5 Schedule the undated tasks to firm up the forecast**
21 pending tasks carry no target date. Assigning dates will enable a reliable tower-level completion forecast and earlier detection of slippage.